CONTROLLING OFFICER'S REPLY TO INITIAL WRITTEN QUESTION

Reply Serial No.

THB(T)043

Question Serial No.

2534

Head: 60 – Highways Department Subhead (No. & title):

<u>Programme</u>: (3) Railway Development

Controlling Officer: Director of Highways

<u>Director of Bureau</u>: Secretary for Transport and Housing

Question:

Regarding various railway development projects, please provide the following information:

a) Please fill in the following table with the various figures and information:

Various	(a)	(b)	(c)	(d)	(e)	(f)	(g)
railway projects commenced and under planning	Date of commen- cement	Anticipated date of completion	Current progress	Initial estimated expendi- ture	Actual expenditure	Discrepancies between (d)and (e) and the reasons	Antici- pated average annual through- put
West Island Line							

b) What are the respective resources (in terms of manpower, expenditure, technology and equipment, etc.) allocated to each project mentioned above by the Government?

Asked by: Hon. WONG Sing-chi

Reply:

(a) Among the railway projects underway, West Island Line (WIL), South Island Line (East)(SIL(East)) and Kwun Tong Line Extension (KTE) are projects under MTR Corporation Limited (hereafter known as MTR). The Government is responsible for the coordination of essential public infrastructure works for these railway projects. The essential public infrastructure works will be carried out with the related railway projects concurrently. The Government, which funds and owns the Hong Kong Section of Guangzhou - Shenzhen - Hong Kong Express Rail Link (XRL) and Shatin to Central Link (SCL) projects, is responsible for the construction of the railways and their ancillary infrastructures.

Figures and information of various railway development projects under Capital Works Reserve Fund of this financial year:

CONTROLLING OFFICER'S REPLY TO INITIAL WRITTEN QUESTION

Reply Serial No.

THB(T)043

Question Serial No.

2534

	L	la x		14.5		Lo	
Various railway	(a)	(b)	(c)	(d)	(e)	(f)	(g)
projects	Date of	Anticipated date		Initial	Actual	Discrepan-	Anticipated
	commen-	of completion	progress	estimated	•	cies between	average
under planning	cement			expendi- ture	as at 31.3. 2011	(d)and (e) and the reasons	
					(\$million)	the reasons	throughput (number of
				(\$111111011)	(\$111111011)		passenger)
							_
WIL- essential	March	2014	In	104	17	Discrepancy:	70 million
public infrastructure	2010		progress			87	
works						Project is still	
						in progress,	
						and the	
						remaining	
						expenditure will be paid	
						for according	
						to works	
						progress	
XRL - railway	January 2010	2015	In progress	55,018		Discrepancy:	36 million
construction works						47,363	
						Project is still	
						in progress,	
						and the	
						remaining	
						expenditure	
						will be paid for according	
						to works	
						progress	
XRL -	January	2015	In	11,800	1,331	Discrepancy:	36 million
construction of non-railway	2010		progress			10,469	
works						Project is still	
						in progress,	
						and the	
						remaining	
						expenditure	
						will be paid for according	
						to works	
						progress	
						P. 08. 638	

CONTROLLING OFFICER'S REPLY TO INITIAL WRITTEN QUESTION

Reply Serial No.

THB(T)043

Question Serial No.

2534

Various railway	(a)	(b)	(c)	(d)	(e)	(f)	(g)
projects	Date of	Anticipated date	Current	Initial	Actual	Discrepan-	Anticipated
	commen-	of completion	progress	estimated	expenditure	cies between	average
under planning	cement			expendi-	as at	(d)and (e) and	annual
				ture	31.3. 2011	the reasons	throughput
				(\$million)	(\$million)		(number of
							passenger)
SIL(East) -	May 2011	2015	In	927	-	Discrepancy:	62 million
essential public			progress			927	
infrastructure						Funding	
works						approval was	
						obtained from	
						the Finance	
						Committee of	
						the	
						Legislative	
						Council in	
						April 2011,	
						and the	
						project	
						commenced in mid-2011.	
						The project is still in	
						progress, and	
						the remaining	
						expenditure	
						will be paid	
						for according	
						to works	
						progress	

Reply Serial No.

THB(T)043

CONTROLLING OFFICER'S REPLY TO INITIAL WRITTEN QUESTION

Question Serial No.
2534

Various railway	(a)	(b)	(c)	(d)	(e)	(f)	(g)
projects	Date of	Anticipated date		Initial	Actual	Discrepan-	Anticipated
commenced and	commen-	of completion	progress	estimated	_	cies between	average
under planning	cement			expendi- ture	as at 31.3. 2011	(d)and (e) and the reasons	annuai throughput
					(\$million)	the reasons	(number of
				(финион)	(\$111111011)		passenger)
							_
KTE essential	May 2011	2015	In	827	-	Discrepancy:	66
public			progress			827	million
infrastructure works						Funding	
WOLKS						approval was	
						obtained from	
						the Finance	
						Committee of	
						the	
						Legislative	
						Council in	
						April 2011,	
						and the	
						project	
						commenced	
						in mid-2011.	
						The project is still in	
						progress, and	
						the remaining	
						expenditure	
						will be paid	
						for according	
						to works	
						progress	
SCL - design	August	2014	In	2,408	1,659	Discrepancy:	N/A
and site investigation	2008		progress			749	
						Project is still	
						in progress,	
						and the	
						remaining	
						expenditure	
						will be paid	
						for according to works	
						progress	
						progress	

Session 7 + THB(T) - page no.

Reply Serial No.

THB(T)043

CONTROLLING OFFICER'S REPLY TO INITIAL WRITTEN QUESTION

Question Serial No.
2534

Various railway projects commenced and under planning	(a) Date of commen- cement	(b) Anticipated date of completion	(c) Current progress	(d) Initial estimated expendi- ture (\$million)	Actual expenditure as at	(f) Discrepan- cies between (d)and (e) and the reasons	(g) Anticipated average annual throughput (number of passenger)
SCL - advance works	May 2011	2015	In progress	7,703		Discrepancy: 7,703 Funding approval was obtained from the Finance Committee of the Legislative Council in February 2011, and the project commenced in mid-2011. The project is still in progress, and the remaining expenditure will be paid for according to works progress	
SCL – protection works	August 2010	2014	In progress	694		Discrepancy: 690 The project is still in progress, and the remaining expenditure will be paid for according to works progress	N/A

Session 7 + THB(T) - page no.

CONTROLLING OFFICER'S REPLY TO INITIAL WRITTEN QUESTION

Reply Serial No.
THB(T)043

Question Serial No.

2534

(b) Except for the protection works of SCL which is covered by the Wan Chai Development Phase II and Central-Wan Chai Bypass tunnel projects and carried out concurrently, the implementation of the above railway projects have been entrusted with MTR. The Highways Department is responsible for monitoring the MTR and coordinating the related departments for the planning, development and implementation of these railway projects. Manpower will be deployed from the Department's existing in-house resources subject to needs.

Signature:	
Name in block letters:	K K LAU
Post Title:	Director of Highways
Date:	1.3.2012