

CONTROLLING OFFICER'S REPLY**THB(T)244****(Question Serial No. 6515)**Head: (60) Highways DepartmentSubhead (No. & title): (-) Not SpecifiedProgramme: (1) Capital ProjectsControlling Officer: Director of Highways (Daniel K W CHUNG)Director of Bureau: Secretary for Transport and HousingQuestion:

It is stated in Programme (1) that construction works of road improvement works for West Kowloon Reclamation Development - Phase 1 as well as Central-Wan Chai Bypass and Island Eastern Corridor Link are in progress. With respect to the two projects, please inform this Committee of the respective total expenditures on the design contracts, the numbers of contracts awarded and expenditures, the completion rates of works in 2016-17 and the target completion rates of works for 2017-18.

Asked by: Hon TAM Man-ho, Jeremy (Member Question No. 302)Reply:

Project Title	Estimated Total Project Cost (\$ million)	Number of Works Contracts Awarded	Total Estimated Cost of Awarded Works Contracts (\$ million)	For all Contracts	
				Estimated % of completion (up to 2016-17) Note 1	Estimated % of completion (up to 2017-18) Note 2
Road improvement works for West Kowloon Reclamation Development - Phase 1	845.8	1	647.5	25%	50%
Central-Wan Chai Bypass and Island Eastern Corridor Link	36,038.9	13	26,758.4	80%	88%

Note 1: Estimated expenditures of all contracts up to March 2017 / total estimated cost for all contracts.

Note 2: Estimated expenditures of all contracts up to March 2018 / total estimated cost for all contracts.

- End -