Examination of Estimates of Expenditure 2007-08

CONTROLLING OFFICER'S REPLY TO INITIAL WRITTEN QUESTION

		1.10
ETWB(\mathbf{I}	149

Reply Serial No.

Head: Subhead (No. & title): Question Serial No. Capital Works Reserve Fund 6553TH 1525

Programme:

Controlling Officer: Director of Highways

<u>Director of Bureau</u>: Secretary for the Environment, Transport and Works

Question:

What is the progress of the following project? How will the provision for 2007-08 be spent? What is the anticipated completion date of the project? Is it different from the anticipated completion date proposed at the time when the project was approved?

(1) 6553TH: Castle Peak Road improvement between Sham Tseng and Ka Loon Tsuen, Tsuen Wan

Asked by: Hon. CHAN Wai-yip, Albert

Reply:

The improvement works for the 3.7-kilometre (km) long section of Castle Peak Road between Sham Tseng and Ka Loon Tsuen, except for a 400-metre (m) road section to the west of Tsing Lung Tau, was substantially completed in May 2006. The improved dual two-lane carriageway has been opened to traffic. The project was delayed by about 11 months against the forecast completion date of June 2005 at the time of funding approval.

The remaining 400-m road section to the west of Tsing Lung Tau, is anticipated to be substantially completed in June 2007. A provision of \$40 million has been made in 2007-08 mainly for payment of improvement works for the remaining 400-m road section and the associated resident site staff cost.

Signature		
Name in block letters	WAI CHI SING	
rame in block letters	wai chi shi	
Post Title	Director of Highways	
Date	19 March 2007	