CONTROLLING OFFICER'S REPLY TO INITIAL WRITTEN QUESTION

Reply Serial No.
THB(T)038

Question Serial No. 2529

<u>Head</u>: 60 – Highways Department <u>Subhead</u> (No. & title):

<u>Programme</u>: (1) Capital Projects

Controlling Officer: Director of Highways

Director of Bureau: Secretary for Transport and Housing

Question:

Highways Department mentioned the allocation of approximately \$5 billion of expenditure on the provision of various road infrastructure under this Programme. Please provide the following information on the projects already commenced and mentioned under this Programme:

	(a)	(b)	(c)	(d)	(e)
Various projects	Date of	Anticipated	Initial	Actual	Discrepancies
commenced	commencement	date of	estimated	expenditure	between
		completion	expenditure		(c)and (d) and
					the reasons
Reclamation works for					
the Hong Kong					
Boundary Crossing					
Facilities of Hong					
Kong - Zhuhai -					
Macao Bridge					
Reconstruction of					
footbridge near Hsin					
Kuang Centre					

Asked by: Hon. WONG Sing-chi

Reply:

Regarding the Capital Works Reserve Fund under the estimates of this financial year, the figures and information of various road infrastructure projects under point 4 of this Programme are as follow:

Reply Serial No.

THB(T)038

CONTROLLING OFFICER'S REPLY TO INITIAL WRITTEN QUESTION

Question Serial No.

2529

	(a)	(b)	(c)	(d)	(e)
Various projects	Date of	Anticipated date	Initial	Actual	Discrepancies
underway	commencement	of completion	estimated	expenditure	between (c)and (d)
			expenditure	as at	and the reasons
			(Approved	31.3.2011	(\$million)
			project	(\$million)	
			estimate)		
			(\$million)		
Reclamation works	Late 2011	Late 2016	30,433.9	-	Discrepancy:
and superstructures of					30,433.9
the Hong Kong					Reason: Funding
Boundary Crossing					approval was
Facilities of Hong					obtained from the
Kong - Zhuhai -					Finance Committee
Macao Bridge					of the Legislative
					Council in November
					2011, and the project commenced in late
					2011. The remaining
					expenditure will be
					paid for according to
					works progress
T	7 . 2011	F 1 2016	1,000,6		, ,
Tuen Mun-Chek Lap	Late 2011	Early 2016	1,909.6	-	Discrepancy: 1,909.6
Kok Link - detailed					Reason: Funding
design, site					approval was
investigation and advance works					obtained from the Finance Committee
advance works					of the Legislative
					Council in November
					2011, and the project
					commenced in late
					2011. The remaining
					expenditure will be
					paid for according to
					works progress
					1 0

Reply Serial No.

THB(T)038

CONTROLLING OFFICER'S REPLY TO INITIAL WRITTEN QUESTION

Question Serial No.

2529

Various projects underway	(a) Date of commencement	(b) Anticipated date of completion	(c) Initial estimated expenditure (Approved project estimate) (\$million)	(d) Actual expenditure as at 31.3.2011 (\$million)	(e) Discrepancies between (c)and (d) and the reasons (\$million)
Improvement and extension of Kam Pok Road	July 2011	Early 2013	148.6	-	Discrepancy: 148.6 Reason: Funding approval was obtained from the Finance Committee of the Legislative Council in February 2011, and the project commenced in July 2011. The project is still in progress, and the remaining expenditure will be paid for according to works progress
Provision of barrier- free access facilities at public footbridges, elevated walkways and subways - design and phase 1 of construction works	December 2011	Mid-2014	292.1	-	Discrepancy: 292.1 Reason: Funding approval was obtained from the Finance Committee of the Legislative Council in July 2011, and the project commenced in late 2011. The remaining expenditure will be paid for according to works progress

Reply Serial No.

THB(T)038

CONTROLLING OFFICER'S REPLY TO INITIAL WRITTEN QUESTION

Question Serial No.

2529

Various projects underway	(a) Date of commencement	(b) Anticipated date of completion	(c) Initial estimated expenditure (Approved project estimate) (\$million)	(d) Actual expenditure as at 31.3.2011 (\$million)	(e) Discrepancies between (c)and (d) and the reasons (\$million)
Reconstruction and improvement of Tuen Mun Road (including works for retrofitting of noise barriers)	October 2008	Late 2014	6,804.3	1,464.64	Discrepancy: 5,339.66 Reason: The project is still in progress, and the remaining expenditure will be paid for according to works progress
Extension of Footbridge Network in Tsuen Wan - Footbridge A along Tai Ho Road	December 2008	Mid-2012	169	80.66	Discrepancy: 88.34 Reason: The project is still in progress, and the remaining expenditure will be paid for according to works progress
Traffic improvements to Tuen Mun Road Town Centre Section	December 2009	Late 2013	1,814.4	213.36	Discrepancy: 1,601.04 Reason: The project is still in progress, and the remaining expenditure will be paid for according to works progress
Improvement to Sham Tseng Interchange	September 2009	Late 2013	99.6	5.38	Discrepancy: 94.22 Reason: The project is still in progress, and the remaining expenditure will be paid for according to works progress

Reply Serial No.

THB(T)038

CONTROLLING OFFICER'S REPLY TO INITIAL WRITTEN QUESTION

Question Serial No.

2529

	()	(1.)	()	(1)	(2)
Various projects underway	(a) Date of commencement	(b) Anticipated date of completion	(c) Initial estimated expenditure (Approved project estimate) (\$million)	(d) Actual expenditure as at 31.3.2011 (\$million)	(e) Discrepancies between (c)and (d) and the reasons (\$million)
Bus-bus interchanges on Tuen Mun Road	July 2010	Mid-2013	162.3	31.51	Discrepancy: 130.79 Reason: The project is still in progress, and the remaining expenditure will be paid for according to works progress
Widening of Tolo Highway between Island House Interchange and Tai Hang	August 2009	Early 2014	4,486.9	955.6	Discrepancy: 3,531.3 Reason: The project is still in progress, and the remaining expenditure will be paid for according to works progress
Central-Wan Chai Bypass and Island Eastern Corridor Link	July 2009	Late 2017	28,104.6	1,407.71	Discrepancy: 26,696.89 Reason: The project is still in progress, and the remaining expenditure will be paid for according to works progress
Retrofitting of noise barriers on Fanling Highway between Po Shek Wu Road and MTR Fanling Station	October 2009	Late 2012	506.9	112	Discrepancy: 394.9 Reason: The project is still in progress, and the remaining expenditure will be paid for according to works progress
Retrofitting of noise barriers on Fanling Highway between MTR Fanling Station and Wo Hing Road	November 2010	Mid-2013	247.1	2.08	Discrepancy: 245.02 Reason: The project is still in progress, and the remaining expenditure will be paid for according to works progress

Session 7 + THB(T) - page no.

Reply Serial No. THB(T)038

CONTROLLING OFFICER'S REPLY TO INITIAL WRITTEN QUESTION

Question Serial No. 2529

Various projects underway	(a) Date of commencement	(b) Anticipated date of completion	(c) Initial estimated expenditure (Approved project estimate) (\$million)	(d) Actual expenditure as at 31.3.2011 (\$million)	(e) Discrepancies between (c)and (d) and the reasons (\$million)
Centre Street escalator link (Stage 1)	September 2009	Late 2012	60.7	11.92	Discrepancy: 48.78 Reason: The project is still in progress, and the remaining expenditure will be paid for according to works progress
Reconstruction of footbridge near Hsin Kuang Centre and extension of bus bays at Lung Cheung Road	January 2010	Early 2012	83.8	21.96	Discrepancy: 61.84 Reason: The project is still in progress, and the remaining expenditure will be paid for according to works progress

Signature:	
Name in block letters:	K K LAU
Post Title:	Director of Highways
Date:	1 3 2012