

**CONTROLLING OFFICER'S REPLY TO  
INITIAL WRITTEN QUESTION**

Reply Serial No.

THB(T)202

Question Serial No.

4332

Head: 60 - Highways Department      Subhead (No. & title):

Programme: (1) Capital Projects

Controlling Officer: Director of Highways

Director of Bureau: Secretary for Transport and Housing

Question:

What are the works progress, expenditure and manpower involved and the date of completion of the reclamation works for the Hong Kong Boundary Crossing Facilities (HKBCF) of the Hong Kong-Zhuhai-Macao Bridge (HZMB)? What are the works progress, expenditure and manpower involved, and the anticipated date of completion for the whole HZMB project?

Asked by: Hon. KWOK Ka-ki

Reply:

The details of the various projects of the HZMB are as follows:

Project	Estimated Project Cost (\$ million)	Works progress	Manpower of Consultant and Contractor engaged by the Highways Department (HyD)	
			Professional	Technical
HZMB Main Bridge (within Mainland waters)	9,280 (cost shared by the Hong Kong Special Administrative Region)	Works commenced in 2009. Under construction.	Not applicable <sup>1</sup>	Not applicable <sup>1</sup>
HKBCF reclamation and superstructures	30,434	Reclamation commenced in late 2011. Design of superstructures underway.	230	1 180
Hong Kong Link Road	25,047	Works commenced in May 2012.	140	720

Note 1: The works are overseen by the HZMB Authority in the Mainland.

