

**CONTROLLING OFFICER'S REPLY**

**THB(T)249**

**(Question Serial No. 3933)**

Head: (60) Highways Department

Subhead (No. & title): (-) Not Specified

Programme: (1) Capital Projects

Controlling Officer: Director of Highways (Daniel K W CHUNG)

Director of Bureau: Secretary for Transport and Housing

Question:

Please provide information according to (i) the project name, (ii) the total costs for works contracts, (iii) the costs of works contracts awarded, (iv) the completion rate of works for 2016-17, and (v) the estimated completion rate of works for 2017-18 for the following projects:

(1) road improvement works for West Kowloon Reclamation Development - Phase 1;

(2) widening of Tolo Highway between Island House Interchange and Fanling;

(3) widening of Fanling Highway - Stage 2;

(4) Central-Wan Chai Bypass and Island Eastern Corridor Link;

(5) improvement to Pok Oi Interchange;

(6) Tuen Mun-Chek Lap Kok Link; and

(7) provision of barrier-free access facilities at public footbridges, elevated walkways and subways - phases 1 to 3 under the Universal Accessibility (UA) Programme.

Asked by: Hon WU Chi-wai (Member Question No. 100)

Reply:

Project Title (a)	Estimated Total Project Cost (\$ million) (b)	Total Estimated Cost of Awarded Contracts (\$ million) (c)	For all contracts	
			Estimated % of completion (up to 2016-17) (d) <sup>Note 1</sup>	Estimated % of completion (up to 2017-18) (e) <sup>Note 2</sup>
(1) Road improvement works for West Kowloon Reclamation Development - Phase 1	845.8	647.5	25%	50%
(2) Widening of Tolo Highway between Island House Interchange and Fanling	4,486.9	4,187.0	100%	-
(3) Widening of Fanling Highway - Stage 2	4,320.0	3,100.7	46%	63%
(4) Central-Wan Chai Bypass and Island Eastern Corridor Link	36,038.9	26,758.4	80%	88%
(5) Improvement to Pok Oi Interchange	264.8	250.0	100%	-
(6) Tuen Mun-Chek Lap Kok Link	46,708.0	31,569.9	48%	69%
(7) Provision of barrier-free access facilities at public footbridges, elevated walkways and subways - phases 1 to 3 under the UA Programme	4,862.0	2,982.5	55%	68%

Note 1: Estimated expenditures of all contracts awarded up to March 2017 / total estimated cost of all contracts (including contracts awarded and to be awarded).

Note 2: Estimated expenditures of all contracts awarded up to March 2018 / total estimated cost of all contracts (including contracts awarded and to be awarded).

- End -