

CONTROLLING OFFICER'S REPLY

THB(T)262

(Question Serial No. 5382)

Head: (60) Highways Department
Subhead (No. & title): (-) Not Specified
Programme: (1) Capital Projects
Controlling Officer: Director of Highways (K K LAU)
Director of Bureau: Secretary for Transport and Housing

Question (Member Question No. 59):

What construction progresses have been made in the Hong Kong Boundary Crossing Facilities (HKBCF) and the Hong Kong Link Road (HKLR) of the Hong Kong-Zhuhai-Macao Bridge (HZMB)? How much of the provision has already been spent? What are the estimated expenditures for the remaining works?

Asked by: Hon. LEONG Kah-kit, Alan

Reply:

The construction of the HKBCF and the HKLR commenced in end 2011 and mid 2012 respectively. The works will continue in 2014-15 for completion in 2016 to tie in with the commencement of the HZMB main bridge as scheduled. The approved project estimate of the HKBCF and the HKLR are \$30,434 million and \$25,047 million respectively, and the expenditures up to end February 2014 are \$3,069.5 million and \$5,203.7 million respectively.