

**CONTROLLING OFFICER'S REPLY**

**TLB039**

**(Question Serial No. 0024)**

Head: (60) Highways Department  
Subhead (No. & title): (-) Not Specified  
Programme: (1) Capital Projects  
Controlling Officer: Director of Highways (YAU Kwok-ting)  
Director of Bureau: Secretary for Transport and Logistics

Question:

Regarding the “Universal Accessibility” Programme (hereinafter referred to as “Programme”), will the Government advise this Committee on the following:

- (1) List the item under construction with project name, the original completion dates and the latest estimated completion dates by district. What are the specific reasons if the items are delayed?
- (2) What is the average construction duration of the completed items?
- (3) How many items were withdrawn and re-tendered resulting from the contractor's issues in the past five years?
- (4) The Government has introduced “Modular Integrated Construction” to expedite the progress in recent years. How many items under the Programme in total have adopted this technology as at the end of 2025?
- (5) Walkways within the areas of “Tenants Purchase Scheme” estates are currently not incorporated into the Programme. Did the Government plan to review the aforesaid locations for the commencement of works? If yes, what is the schedule? If not, what are the reasons?

Asked by: Hon LEUNG Man-kwong (LegCo internal reference no.: 30)

Reply:

- (1) The Highways Department (HyD) has been pressing ahead with the implementation of a total of 382 items under various phases of the “Universal
- (3) Accessibility” (UA) Programme. As at the end of February 2026, a total of 272 items were completed, representing approximately 70% of the total items. The average construction duration is about three years. Under the UA Programme, a total of 105 items are currently under construction. Their details are tabulated at Annex.

The overall implementation of items under the UA Programme is generally smooth. Over the past five years, nine items were delayed due to the unsatisfactory performance of an individual contractor. The HyD has withdrawn the outstanding lift retrofitting works items under the relevant works contract and included these remaining works, together with other items under the UA Programme, in a new works contract awarded in August 2024, among which five were completed in 2025 and opened for public use. The HyD will strive to complete the remaining four items progressively within this year.

- (4) Since the end of 2021, the HyD has awarded a total of three contracts adopting “Modular Integrated Construction” under the UA Programme to install 76 lifts on 53 walkways.
- (5) The Government has been installing barrier-free access facilities at public walkways and launched the UA Programme in August 2012 to proactively provide more barrier-free access facilities (i.e. lifts and ramps) to enhance the convenience of the public in using public walkways. In response to public demand, the Government launched a “Special Scheme” in 2019 to retrofit lifts at footbridges, subways and elevated walkways of the following three types of housing estates under the Hong Kong Housing Authority (HA), namely estates under the “Tenants Purchase Scheme” and the “Buy or Rent Option Scheme”, and public rental housing estates with properties divested, provided that certain criteria are met. Under the “Special Scheme”, there are a total of seven items involving estates under the “Tenants Purchase Scheme”, among which one was completed in 2025 and opened for public use.

**Projects currently under construction by district**  
(as at the end of February 2026)

<b>Structure No.</b>	<b>Location</b>	<b>Anticipated completion date</b>
<b>Central &amp; Western District</b>		
HS22	At the Junction of Pok Fu Lam Road and Smithfield	First quarter of 2027
<b>Eastern District</b>		
HS14	Across Shun Tai Road near Wing Tai Road Garden <sup>1</sup>	Third quarter of 2026
YT01	Across Yiu Hing Road near Ngan Chun House of Tung Chun Court and Yiu Tung Shopping Centre	Second quarter of 2028
WT02	Connecting Wan Tsui Shopping Centre and podium of Yat Tsui House of Wan Tsui Estate	Second quarter of 2027
<b>Southern District</b>		
HKS01	Across Lei Tung Estate Road near Tung Sing House of Lei Tung Estate	First quarter of 2027
LT03	Across Lei Tung Estate Road connecting Lei Tung Commercial Centre Phases 1 and 2 near Tung Sing House of Lei Tung Estate	Second quarter of 2028
<b>Kowloon City</b>		
K64	Across Hung Hom Road near Dyer Avenue <small>錯誤! 尚未定義書籤。</small>	Second quarter of 2026
KF111	Across Boundary Street near Embankment Road	Fourth quarter of 2026
KS21	Across Fat Kwong Street near Wo Chung Street	First quarter of 2028
OM01	Across Chung Hau Street near Tun Man House of Oi Man Estate	First quarter of 2027
<b>Sham Shui Po</b>		
SSP01	Across Tai Hang Tung Road near Nam On House of Nam Shan Estate and Tung Fai House of Tai Hang Tung Estate <small>錯誤! 尚未定義書籤。</small>	Second quarter of 2026
<b>Wong Tai Sin</b>		
KS7	Across Lung Cheung Road near MTR Choi Hung Station	Fourth quarter of 2028
WTS04	Across Chuk Yuen Road connecting Pang Ching Court and Chuk Yuen South Estate	First quarter of 2028

<sup>1</sup> Items were delayed due to the unsatisfactory performance of an individual contractor. The HyD has withdrawn the outstanding lift retrofitting works items under the relevant works contract and included these remaining works in a new contract awarded in August 2024, together with other items under the UA Programme. The relevant works have already been resumed. These items will be completed progressively within this year.

<b>Structure No.</b>	<b>Location</b>	<b>Anticipated completion date</b>
KF92A	Across Lung Poon Street near Fung Tak Road <sup>錯誤! 尚未定</sup> 義善橋。	Fourth quarter of 2026
KF62	Across Fung Tak Road and Po Kong Village Road near Fung Tak Estate	Fourth quarter of 2027
KF77	Across Lung Cheung Road near Hammer Hill Road	Third quarter of 2026
KS14	Across Prince Edward Road East near Kwun Tong Road	Fourth quarter of 2027
WTS01	Across Ngau Chi Wan Street near Fung Chak House of Choi Wan Estate	First quarter of 2027
WTS02	Across New Clear Water Bay Road near Ping Shek Playground	Fourth quarter of 2026
WTS06	Across the Junction of Clear Water Bay Road and Fung Shing Street	First quarter of 2028
TZL01	Across Sheung Fung Street connecting Tsz Lok Estate Phase 1 and Phase 2	Third quarter of 2028
WTH01	Across Fu Mei Street connecting Wang Fai House and Wang Fu House/Wang On House of Wang Tau Hom Estate	First quarter of 2028
CYS03	Across Chuk Yuen Road connecting Chuk Yuen Plaza and Chuk Yuen Sports Centre	First quarter of 2027
<b>Kwun Tong</b>		
K49	Along Lee On Road over New Clear Water Bay Road	First quarter of 2028
KF148	Across Eastern Harbour Crossing Toll Plaza	First quarter of 2027
KS62	Across Choi Wing Road near Choi Tak Shopping Centre	First quarter of 2028
KT01	Across Pik Wan Road connecting Kwong Tin Estate Bus Terminus and Hong Pak Court	Fourth quarter of 2028
KT05	Across Chun Wah Road near Jordan Valley Playground	First quarter of 2028
KT06	Across Sau Mau Ping Road near Ning Po No.2 College in Shun Tin Estate	First quarter of 2028
KWT03	Across Pik Wan Road connecting Kwong Ching House of Kwong Tin Estate and Hong Nga Court	First quarter of 2028
SL04	Across Lee On Road connecting Lee Yip House of Shun Lee Estate and Shun Chi Court	First quarter of 2027
TPN03	Across Tsui Ping Road connecting Tsui Cheung House and Tsui Tsz House of Tsui Ping North Estate	Fourth quarter of 2028
<b>Yuen Long</b>		
NF130	Across Castle Peak Road – Yuen Long and Fung Cheung Road	Second quarter of 2027
NF374	Across Tin Fuk Road near Exit D of MTR Tin Shui Wai Station	Second quarter of 2028

<b>Structure No.</b>	<b>Location</b>	<b>Anticipated completion date</b>
NF143	Across Castle Peak Road – Yuen Long near Yuen Long Tung Shing Lei Road, connecting a bus stop and Pok Oi Hospital	Fourth quarter of 2027
NF307	Across Castle Peak Road – Yuen Long near Fung Nin Road connecting Yuen Long Plaza	Second quarter of 2027
NF341	Across Tin Shui Road and Tin Sau Road	Third quarter of 2027
NF383	Across Wetland Park Road near Tin Shui Road	First quarter of 2028
NF404	Across Long Wo Road connecting Exit G2 of MTR Yuen Long Station and Ng Wo Villages of Shap Pat Heung	Third quarter of 2027
NS223	Across Tin Shing Road and Tin Yan Road near Tin Lung Road	First quarter of 2028
YL01	Across Tin Yiu Road near Tin Shui Wai Police Station and Tin Shing Shopping Centre	Second quarter of 2028
TY02	Across Tin Shing Road near Tin Tsz Light Rail Station	First quarter of 2028
<b>Tuen Mun</b>		
NF98	Across Wu King Road near Siu Hei Court Commercial Centre	First quarter of 2027
NF93	Across Ming Kum Road near King Lok House of Shan King Estate	Fourth quarter of 2026
NF94	Across Ming Kum Road near King Wah House of Shan King Estate	Third quarter of 2027
NF102	Across Wu Shan Road near Lung Mun Road	Third quarter of 2026
NF103	Across Lung Mun Road near Butterfly Light Rail Station	First quarter of 2027
NF161	Across Tuen Mun River Channel, Tuen Mun Road and Castle Peak Road near Fung Tei Light Rail Station	Fourth quarter of 2026
NF169	Across Tsun Wen Road connecting Tai Hing Estate and Tai Hing Sports Complex	First quarter of 2026
NF189	Across Castle Peak Road – Lam Tei near Lam Tei Main Street	First quarter of 2028
NF198	Across Ming Kum Road near Tin King Road	First quarter of 2027
NF231	Across Tuen Mun Heung Sze Wui Road near Hoi Chu Road	Second quarter of 2026
NF232	Across Hoi Wing Road near Sam Shing Light Rail Station	Second quarter of 2026
NF319	Across Castle Peak Road – Lingnan near Tuen Kwai Road	First quarter of 2027
NF410	Across Tuen Ma line near Tuen Mun Hospital Light Rail Station	Fourth quarter of 2027

<b>Structure No.</b>	<b>Location</b>	<b>Anticipated completion date</b>
BF01	Across Tip King Road connecting Butterfly Plaza and Wu Pik House of Wu King Estate	Third quarter of 2027
OT01	Across Yau Oi Road and Tuen Mun Heung Sze Wui Road connecting H.A.N.D.S and Oi Hei House of Yau Oi Estate	Fourth quarter of 2028
OT02	Across Yau Oi Road and Tuen Mun Heung Sze Wui Road connecting Ting Tak House of On Ting Estate and Oi Lim House of Yau Oi Estate	Third quarter of 2028
<b>Sai Kung</b>		
SK02	Across Tsui Lam Road connecting Tsui Lam Shopping Centre and King Ming Court	Second quarter of 2027
NF294	Across Clear Water Bay Road near Pik Uk Correctional Institution	Second quarter of 2027
NS149	Across Po Ning Road near Tseung Kwan O Po Ning Road Health Centre	Fourth quarter of 2026
KM01	Across Ling Kwong Street connecting Kin Ming Estate and Choi Ming Shopping Centre	Fourth quarter of 2028
TL01	Across Tsui Lam Road connecting Tsui Lam Estate Car Park and On Lam House	Fourth quarter of 2027
<b>Tai Po</b>		
NF79	Across Fanling Highway near Tai Wo Village	Fourth quarter of 2026
NS78	Across Tai Po Tai Wo Road near Tai Po Civic Centre	Third quarter of 2027
KF02	Across Plover Cove Road connecting Kwong Fuk Shopping Centre	Third quarter of 2028
KF04	Across Plover Cove Road near Kwong Yan House of Kwong Fuk Estate	First quarter of 2028
<b>North District</b>		
NF304	Across Yat Ming Road near King Shing Court Commercial Complex	Third quarter of 2026
NS50	Across Jockey Club Road near Fu Hing Street	Fourth quarter of 2027
NS113	Across Pak Wo Road and Po Kin Road near Tai Ping Estate	First quarter of 2026
NS120	Across Jockey Club Road and Po Shek Wu Road near Hing Yan Tsuen	Third quarter of 2027
NF228	Across San Wan Road near Fanling Station Road	Third quarter of 2028
CY06	Across existing road connecting Choi Chu House and Choi Wah House of Choi Yuen Estate	First quarter of 2028
<b>Sha Tin</b>		
NF66	Across Tai Po Road – Shatin near Wo Che Estate	Third quarter of 2026

<b>Structure No.</b>	<b>Location</b>	<b>Anticipated completion date</b>
NF299	Across Sai Sha Road near Chung On Estate	First quarter of 2028
NF338	Across On Chun Street near Ma On Shan Park	Fourth quarter of 2026
NF446	Across East Rail Line Track near Chung Ling Lane	Fourth quarter of 2026
NS41	Across Tin Sam Street near Che Kung Miu Road	First quarter of 2027
NS57	Across Chui Tin Street near Che Kung Miu Road	Second quarter of 2027
NS183	Across Ma On Shan Road near Ma On Shan Police Station	Second quarter of 2027
NS286	Across Ma On Shan Road and Hang Tak Street near MTR Tai Shui Hang Station	Second quarter of 2026
ST01	Across Kam Ying Road near Kam Ying Shopping Centre	Third quarter of 2026
ST02	Across Mei Tin Road connecting Mei Chung Court and Mei Shing Court	Third quarter of 2028
HK01	Across Hin Keng Street connecting Hin Keng Shopping Centre	Third quarter of 2028
KY01	Across existing road connecting Kwong Yuen Shopping Centre and Kwong Lam Court	First quarter of 2028
LY01	Across existing road connecting Fook Hoi House of Lek Yuen Estate and Wo Che Estate	Third quarter of 2027
<b>Tsuen Wan</b>		
NF427	Across Hoi On Road near Yau Kom Tau Pier	Fourth quarter of 2027
NF439	Across Castle Peak Road – Tsing Lung Tau near Sea Crest Villa (Phase 3)	First quarter of 2026
NF440	Across Castle Peak Road – Tsing Lung Tau near Sea Crest Villa (Phase 4)	Third quarter of 2028
NF167	Across Tai Chung Road near Sha Tsui Road	First quarter of 2028
NF220	Across Shek Wai Kok Road and Cheung Pei Shan Road	Second quarter of 2028
SWK03	Across Shek Wai Kok Road near Shek Lan House	Fourth quarter of 2028
<b>Kwai Tsing</b>		
NF123	Across Chung Mei Road near Sheung Ko Tan Street	Third quarter of 2027
NF124	Across Chung Mei Road near Cheung Hong Estate	Second quarter of 2027
NF213	Across Fung Shue Wo Road near Tsing Sum Street	Second quarter of 2026

<b>Structure No.</b>	<b>Location</b>	<b>Anticipated completion date</b>
NF225	Across Hing Fong Road and Kwai Foo Road	First quarter of 2027
NF233	Across Hing Fong Road near Kwai Yik Road	Third quarter of 2026
NF275	Across On Chit Street near On Yam Shopping Centre	Third quarter of 2026
NF292	Across Tsing Yi Heung Sze Wui Road near Tsing Yi Divisional Police Station	Third quarter of 2026
K&T03	Across Tsing King Road near On Wu House of Cheung On Estate	Third quarter of 2026
K&T04	Across Kwai Yan Road near Metroplaza	Fourth quarter of 2026
K&T06	Across Tai Pak Tin Street connecting Shek Yam Estate and Shek Yam East Estate	First quarter of 2027
NF214	Across Tsing Luk Street near Tsing Yi Garden	First quarter of 2028
SL16	Across existing road connecting Shek Lei Shopping Centre I, Shek Tai House and Shek On House of Shek Lei (I) Estate	Third quarter of 2028
TWH01	Across Tai Wo Hau Road connecting Tai Wo Hau Shopping Centre and Fu Keung House of Tai Wo Hau Estate	Second quarter of 2027

- End -