

| | | | |
|--|---|---------------|------------|
| XX Construction Company | | Contract No.: | XX/HY/200X |
| Inspection Plan and Record Sheet of Road Resurfacing | | Schedule No.: | |
| Checklist for Commencing Road Resurfacing | | | |
| Order No.: | | Date: | |
| Works Description | (Cold milling: mm) (Resurfacing: WC mm, FC mm) (___section(s) at fast/middle/slow lane in total, ___mm long ___mm wide) | | |
| Road Section: | | | |

(A) Officer-in-charge on site: _____ (Tel: _____) of Highways Department (HyD)
 _____ (Tel: _____) of XX Construction Company

(B) Documents required Name, signature of the inspection officer and date

(i) CNP (Original Copy) _____

(ii) Road Works Advice (Photocopy) _____

(iii) Order (Photocopy) _____

(iv) Programme _____

(v) Contingency Plan _____

(vi) Contact List _____

(C) Name of the machine inspected: Name, signature of the inspection officer and date Counterchecked by HyD officer

(i) planing machine(s)(*1/2) _____

(ii) paver _____

(iii) road roller (metal wheel) _____

(iv) road roller (plastic wheel) _____

(v) tack coat spraying machine _____

(vi) road marking painting machine (2) _____

(vii) generator _____

(viii) hand held electric breaker _____

(ix) delivery trunk _____

(x) stand-by road sign furniture:-
 (1) ³ slow down (2) _____
 (2) speed 50km/h (2) _____
 (3) uneven road (2) _____
 (4) traffic cone/cylinder (20) _____

(D) The following stand-by machines are available at*Ma Liu Shui Plant/Lok Ma Chau Plant/North Point Plant and have been inspected by the signatory as in good condition:_____

*(1) one planing machine (MLS/LMC/NP) (2) one paver (MLS/LMC/NP) (3) one road roller(MLS/LMC/NP)

(E) One stand-by delivery trunk at* Ma Liu Shui Plant/Lok Ma Chau Plant/North Point Plant (from _____ a.m./p.m. to _____ a.m./p.m.).

(F) Stand-by materials : 1. (other) contact person: _____ (Tel: _____)
 2. HyD contact person : ³ _____ (Tel: _____)

(G) Subject to the weather report (1): at 7:20 a.m. for day-time works and (2): before 4:20 p.m. for night-time works, the resurfacing works can be carried out as scheduled if no bad weather is forecast.

* delete as appropriate

Signature of the officer-in-charge on site _____